

## Overview

### 44th Ave E - US 41 - 15th St E \$10,167,874

(Project # 6001060) Closed  
Upgrade existing roadway to a three-lane.

### 44th Ave E- 15th St E - 19th St Ct E \$8,307,881

(Project # 6045661)  
Construction of a four lane divided roadway with bike lanes, sidewalks and street lights.

### 44th Ave E - 19th St Court E - 30th St E \$18,799,422

(Project # 6045660)  
Construction of a four-lane divided roadway with bike lanes, sidewalks, and streetlights to provide a future east-to-west thoroughfare.

### 44th Ave E - 30th St E - 45th St E \$16,374,212

(Project # 6071160) Closed  
Construction of over one mile of roadway improvements to include a four-lane divided roadway with bike lanes, sidewalks, street lighting, and signalization at 37th St E.

### 44th Ave E - 45th St - 44th Av Plaza E \$67,833,490

(Project # 6086960)  
Includes construction of 1.3 miles of roadway improvements from 45th Street East to 44th Avenue Plaza East; to include a four-lane divided roadway with sidewalks, bike lanes, and street lighting, and a bridge crossing the Braden River. This section will include four 12-foot lanes, a 22-foot median, curb and gutter, 4-foot bike lanes, and 5-foot sidewalks in each direction. Morgan Johnson Road and Caruso Road will be realigned to connect at a single intersection on 44th Avenue East.

### 44th Ave E - 44th Ave Plaza E- Lakewood Ranch Blvd \$129,194,683

(Project # 6045662)  
Includes construction of approximately three miles of roadway improvements from 44th Avenue Plaza East to Lakewood Ranch Boulevard. Includes a four-lane divided roadway with sidewalks, bike lanes/multi-use path, and street lighting, an overpass over I-75, and a crossing over a reclaimed water storage lake. This section will include four, 12-foot lanes, a 22-foot median, curb and gutter, four-foot bike lanes, and five-foot sidewalks in each direction.

### 44th Ave E - 24th St E Turn Lane Improvements \$329,548

(Project # 6045663)  
Construction of westbound left and eastbound right turn lane improvements.

## Project Status

Project Manager	Eric Shroyer
Project Manager	Jeff Streitmatter
Project Manager	Mike Sturm
Project Manager	Tom Green
Department	Public Works
Districts	Multi-District

		Start	End
<b>44th Ave E - US 41 - 15th St E</b>			
6001060	Design	10/1/2001	3/31/2013
<b>Closed</b>	Land	10/1/2009	12/31/2019
	Construction	4/1/2013	12/31/2016
<b>44th Ave E- 15th St E - 19th St Ct E</b>			
6045661	Design	11/1/2001	12/31/2013
	Land	10/1/2010	9/30/2018
	Construction	4/1/2013	12/31/2016
	Land Mitigation	11/1/2001	12/31/2023
<b>44th Ave E - 19th St Court E - 30th St E</b>			
6045660	Design	1/1/2002	1/31/2015
	Land	1/1/2014	12/31/2015
	Construction	1/1/2015	9/30/2018
	Land Mitigation	1/1/2002	12/31/2023
<b>44th Ave E - 30th St E - 45th St E</b>			
6071160	Design	1/1/2009	9/30/2012
<b>Closed</b>	Land	10/1/2009	12/31/2020
	Construction	10/1/2015	10/31/2018
<b>44th Ave E - 45th St - 44th Av Plaza E</b>			
6086960	Design	10/1/2013	2/28/2017
	Land	6/1/2016	12/31/2020
	Construction	10/1/2018	12/31/2023
<b>44th Ave E - 44th Ave Plaza E - Lakewood Ranch Blvd</b>			
6045662	Design	3/1/2015	12/31/2022
	Land	10/1/2016	12/31/2022
	Construction	1/1/2019	12/31/2025
<b>44th Ave E - 24th St E Turn Lane Improvements</b>			
6045663	Construction	1/1/2024	12/31/2024



# 44th Ave Projects



## Summary of Finances

	Budget	Year to Date	Remaining Balance	% Received
<b>Revenues</b>				
<b>Appropriated</b>				
Impact Fees	79,294,460	79,294,460	-	100%
Gas Taxes	6,766,725	6,766,725	-	100%
FDOT Grant	21,530,150	21,530,150	-	100%
Debt - 2004 Rev Bonds	7,572,115	7,572,115	-	100%
Debt - 2016 Line of Credit	16,735,013	16,735,013	-	100%
Debt - 2018 Trans Rev Imp Note C	9,017,493	9,017,493	-	100%
Debt - 2019 Rev Bonds	707,949	707,949	-	100%
Debt - 2022 Rev Bonds	16,591,553	16,591,553	-	100%
Debt - 2023 Rev Impr Bonds Cap F	92,791,652	92,791,652	-	0%
	<b>251,007,110</b>	<b>251,007,110</b>	<b>-</b>	<b>100%</b>
<b>Future Appropriation</b>				
Impact Fees	62,791,652	-	62,791,652	0%
	<b>313,798,762</b>	<b>251,007,110</b>	<b>62,791,652</b>	<b>80%</b>

	Budget	Encumb	Year to Date	Remaining Balance	% Received
<b>Expenses</b>					
<b>Appropriated</b>					
44th Ave Projects	251,007,110	100,685,228	129,517,232	20,804,650	52%
	<b>251,007,110</b>	<b>100,685,228</b>	<b>129,517,232</b>	<b>20,804,650</b>	<b>52%</b>
<b>Future Appropriations</b>					
44th Ave E - 44th Ave Plaza E - Lakewood Ranch Blvd	62,791,652	-	-	62,791,652	0%
	<b>313,798,762</b>	<b>100,685,228</b>	<b>129,517,232</b>	<b>83,596,302</b>	<b>41%</b>