

# Coquina Beach Drainage Projects



Last Updated: February 2024

## Overview

### Coquina Drainage Improvements - \$3,430,618 and \$5,000,000

(Project #6005719 and 6005723)

Identify site specific flood alleviation alternatives and water quality best management practices within the Coquina Beach public parking areas. The project extends from the landward side of Longboat Pass to north of the beach restroom facility parking area (approximately 4,200 feet), with location specific internal site improvements to be determined during the conceptual design alternatives evaluation.

## Project Status

Project Manager	Mike Sturm
Departments	Public Works
District	3

		Start	End
<b>Coquina Beach Drainage Improvements</b>			
6005719	Design	10/1/2015	6/30/2017
	Construction	10/1/2020	12/31/2023

<b>Coquina Parking Drainage Improvements</b>			
6005723	Construction	12/1/2018	12/31/2023



## Summary of Finances

	Budget	Year to Date	Remaining Balance	% Received
<b>Revenues</b>				
<b>Appropriated</b>				
Tourist Tax	5,000,000	5,000,000	-	100%
General Fund	88,000	88,000	-	100%
Stormwater	3,342,618	3,342,618	-	100%
	<b>8,430,618</b>	<b>8,430,618</b>	-	<b>100%</b>
<b>Future Appropriation</b>				
	-	-	-	
	<b>8,430,618</b>	<b>8,430,618</b>	-	<b>100%</b>

	Budget	Encumb	Project Total	Remaining Balance	% Spent
<b>Expenses</b>					
<b>Appropriated</b>					
Coquina Beach Drainage	8,430,618	206,777	8,186,691	37,149	97%
	<b>8,430,618</b>	<b>206,777</b>	<b>8,186,691</b>	<b>37,149</b>	<b>97%</b>
<b>Future Appropriations</b>					
	-	-	-	-	
	<b>8,430,618</b>	<b>206,777</b>	<b>8,186,691</b>	<b>37,149</b>	<b>97%</b>